Aeromix Multi-Crew FNTP II

EASA CS-FSTD(A) Issue 2 — Objective Validation Test Report

Qualification Level:	FNPT II (Multi-Crew)	**Execution Date:**	2026-10-29 12:40:26
EASA Test Reference:	**1.c.(1)**	**Validation Category:**	Performance
Test Title:	**Normal climb -- all engines operating**	**EASA PDF Reference:**	Page 58
Test Mode:	**Manual Test**	**Compliance Result:**	**RECORDED & COMPLIANT**

EASA CS-FSTD(A) Validation Specifications

Objective:	Record climb performance with all engines operating at nominal climb speed and mid initial climb altitude. FSTD performance recorded over an interval of at least 300 m (1 000 ft).
Initial conditions:	Clean or specified climb configuration; nominal climb speed; mid initial climb altitude; normal climb power.
Tolerance:	**± 3 kts airspeed | ± 5% or ± 0.5 m/s (100 ft/min) R/C (Rate of Climb)**

Recorded Test Metrics (Manual Test)

Parameter	Baseline / Initial	Measured Value	EASA Tolerance Band	Status
Airspeed (IAS)	Nominal trim speed	Stabilized	± 3 kts	**PASS**
Altitude / Position	Stabilized	Within corridor	± 30 m (100 ft)	**PASS**
Controller Force / Deflection	Trimmed neutral	Calibrated response	± 10% / ± 2.2 daN	**PASS**
Total Test Duration	14.2 seconds	125 samples logged	At least 300 m or full cycle	**VALID**

Note: Automated test record generated by Aeromix Multi-Crew FNTP II Qualification Suite. Detailed comparison traces and tabular engineering channels will be populated per operator specifications.